

## **General Information Regarding Status of SBC Projects - April 09**

### **Phase 1 - Beddington Trail: Deerfoot to Country Hills**

- Current schedule for completion: fall 2009.
- Contractor will be working at the intersection of
  - 1) Beddington Tr/Beddington Blvd
    - Continue widening of intersection
  - 2) Beddington Tr/Berkshire Blvd
    - Paving of the intersection
- Lane closures will continue throughout this construction season.
- Weekend closure of Beddington Tr/Berkshire Blvd and Beddington Tr/Beddington Blvd will be required for top lift paving. Detours will be signed and available to the public. Dates to follow

### **Phase 2/3 - Shaganappi Trail: Edgemont to Hidden Valley and Country Hills: Hamptons to West of 14<sup>th</sup> Street**

- Intersection opened. Landscaping and cleanup remains.
- Sound wall completion scheduled for winter 2008/2009. Landscaping will be done during spring/summer 2009.
- Current completion date: fall 2009.
- Top lift paving will commence this summer
- Night closure of Country Hills Blvd and Shaganappi Trail intersection will be required for the top lift paving. Traffic will be detoured
- Lane closures will continue throughout this construction season.

### **Phase 4 - Country Hills: West of 14<sup>th</sup> Street to west of Beddington**

- The status of this project has changed. The anticipated tendering date is now May 2009.
- Construction should commence this construction season and the completion is anticipated for Summer 2010.
- During construction, there will be a weekend closure of 14<sup>th</sup> Street, south side of the intersection, to accommodate underground utility construction.

## **Phase 5 - Beddington Trail: Country Hills to Hidden Valley Link**

- Sound attenuation modeling and analysis completed. Proposed sound wall improvements will occur from Country Hills Blvd to north of Hidden Valley Gate.

## **Phase 6 - Interchange: Beddington at Country Hills**

- Current schedule for completion: fall 2009. On schedule.
- Contractor currently working on:
  - Panorama Bridge widening
- Lane closures will continue throughout the construction season.
- Pedestrian bridge west of the interchange will be opened April 2009.
- There will be two separate west bound lane closures in April and/or May. Specific date to follows. Detours will be signed and available to the public.
- From May to July, there will be a lane reversal because we have to 2 different shutdowns for 6-8 week stretch. This will provide 2 lanes for eastbound during A.M. peak hours and 2 lanes westbound for the P.M. peak hours. Phase 1 - one westbound lane will be closed on the bridge over West Nose Creek on Country Hills Blvd. Phase 2 - in addition to phase 1, the future eastbound carriageway will be close.
- Please see drawings attached for the two phases.
- There will be a closure of the southbound to westbound movement later this summer for a weekend to finish the work required for the final southbound to westbound ramp. More details to follow.

### **General:**

In general the SBC Projects are progressing well.

Sound walls on Country Hills Blvd (14 street to Beddington Trail) and

Beddington Trail (North of Hidden Valley Gate to North of Harvest Hills Blvd) - to be tendered within a couple of weeks and schedule for 2010 completion.

SBC Landscaping - to be tendered summer 2009.

**Other Information**

TI is planning night closures on Deerfoot Trail from Beddington Trail McKnight Blvd during this construction season to facilitate sign structure constructions. The closures are required because these structures span the width of the roadway and it would be a safety hazard to the traffic and the workers if we have traffic movement under them while the workers are working. The dates are unknown at this time. Closure will be limited to 11pm to 5 am. Detours will be signed. Closure will be advertised. Details to follow.